

GENERAL REQUIREMENTS
UPDATED WORK PLAN

6C.3.1 - 01

NO.	TASK	START	FINISH	2022				2023							
				Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
		9/5/2022	11/9/2023	◆								◆	◆	◆	◆
1	Student involvement on the Project Discussion	3/13/2023	11/1/2023												
2	Building Committee Meetings	5/22/2023	9/14/2023												
2.1	Building Committee Meeting If Required	6/15/2023	6/15/2023												
2.2	Building Committee Meeting If Required	7/20/2023	7/20/2023												
2.3	Building Committee Meeting 90% CD Approval	5/22/2023	5/22/2023												
2.4	Building Committee Meeting	9/14/2023	9/14/2023												
3	Early Structural Steel & Concrete Bid Package	3/24/2023	5/29/2023												
4	Site Early Bid Package	2/13/2023	4/14/2023												
5	Design Team Milestones	1/23/2023	11/9/2023												
5.1	Constructibility Review with CM	1/23/2023	5/15/2023												
5.2	Design Team Coordination Meetings Weekly including LEED	1/26/2023	7/6/2023												
5.3	100% CD Documents Set	7/20/2023	7/20/2023												

