

OPM SUBMITTAL REVIEW & COORDINATION

OPM'S COORDINATED DESIGN REVIEW

6A.2.1 - 02



Date:	August 19, 2022
Project:	Northeast Metropolitan Regional Vocational High School Project
Subject:	DD Cost Estimate Set - PMA Review Comments (6/24/22 Set Date)
Prepared by:	PMA Consultants

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
1.0 Civil						
1.0.1	C-401	8/19/2022	As discussed via email on 7/27/22, the fire hydrant at the SW corner of the building can be shifted South or in the adjacent island to allow for deletion of ~275' of 8" DI piping which would allow for cost savings.	Nitsch		Open
1.0.2	C-400	8/19/2022	Confirm diameter of flared end pipe at FES-2.	Nitsch		Open
1.0.3	C-402	8/19/2022	PMA believes generator will not located as shown per discussions with WMGLD. Please confirm generator/location should be adjusted.	Nitsch/Bala		Open
1.0.4	C-503	8/19/2022	As noted, detention basin detail needs to be incorporated into Civil drawings.	Nitsch		Open
2.0 Traffic						
3.0 Landscape						
3.0.1	L-301	8/19/2022	See attached DCR Added Swing Gates document. Per DCR request, please incorporate a new manual swing gate at the Farm Street to new driveway connection and Spruce Path (breakheart path) to new driveway connection.	Warner Larson		Open
3.0.2	L305	8/19/2022	Foul pole only called out on 3rd base line, not 1st base line.	Warner Larson		Open
3.0.3	L305	8/19/2022	Gate in Right Field could have a approximate size for Base of Design.	Warner Larson		Open
3.0.4	L305	8/19/2022	Fence in Right field ends shy of Scoreboard, should this wrap around entire field?	Warner Larson		Open
4.0 Architecture						
4.0.1	GENERAL	8/19/2022	Demolition drawings under Civil and Landscape drawings - should these be changed to the Architectural set (per MSBA DD checklist)?	DRA		Open
4.0.2	GENERAL	8/19/2022	Hazardous Materials/Abatement Drawings Missing.	DRA		Open
4.0.3	A1-0-0	8/19/2022	Under Typ. Partition notes --> MASONRY partitions, there is an incorrect reference under flags 8.0-12.1 referencing details being on sheet A1-0-4 (which is not a partition drawing). Please update notes under those flags to correctly reference A1-0-0 or future/correct partition drawing.	DRA		Open
4.0.4	A1-0-0	8/19/2022	Will partition details also make reference to 3 5/8" metal stud on the detail itself (meaning- will the stud have a callout indicating it is a stud on bottom of detail or elsewhere?). Partition details look good.	DRA		Open
4.0.5	A1-0-1	8/19/2022	Furnture for cafeteria should be shown on overall floor plan here	DRA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
4.0.6	A1-0-1 : A1-0-5	8/19/2022	Overall/floor plans look good, team to discuss if overall plans for each floor should be color coded by program.	DRA		Open
4.0.7	A1-0-5	8/19/2022	Overall roof plan is missing structural grid lines (other overall plans have grid lines greyed out in background).	DRA		Open
4.0.8	A3-2-1:A3-2-14	8/19/2022	Wall Section drawings should be rotated in order for sections to be legible without rotating screen or hard drawings in hand (should be reviewing wall sections from bottom floor-top floor without needing to rotate page). Without rotating, drawing is impossible to read.	DRA		Open
4.0.9	GENERAL	8/19/2022	Mobilization/Enabling under Civil and Landscape drawings - should these be changed to the Architectural set (per MSBA DD checklist)?	DRA		Open
4.0.10	GENERAL	8/19/2022	Record Item: Final selection of Graphic Arts printer to be coordinated with construction / location within building depending on weight limitations.	DRA		Closed
4.0.11	GENERAL	8/19/2022	Confirm quantity of student lockers carried vs. required in general hallways.	DRA		Open
4.0.12	A1-2-1A	8/19/2022	Review and slope of insulation on media center roof, concern on water pooling with some areas currently designated to slope towards center and do not see roof drains in the center glass area	DRA		Open
4.0.13	A1-2-1A	8/19/2022	Sloping/proposed drainage pattern for media center is appears complex, team to review ways to simplify (i.e. all pitch towards roof edge?)	DRA		Open
4.0.14	A1-2-1A	8/19/2022	Slope/drainage pattern missing in shaded area from column lines J-RD1	DRA		Open
4.0.15	GENERAL	8/19/2022	Roof plans are missing walkway pads, please incorporate proposed walkway design into roof drawings for each specific part of the building (A, B, C, D)	DRA		Open
4.0.16	GENERAL	8/19/2022	Roof drawings should indicate elevations on each specific roof	DRA		Open
4.0.17	GENERAL	8/19/2022	Drawings do not indicate locations of skylights. Please review and confirm no skylights are intended to occur at NEMT (besides media center glass dome piece)	DRA		Open
4.0.18	GENERAL	8/19/2022	PMA did not see on the drawings and does not believe there are penthouses proposed for NEMT but ask DRA to confirm	DRA		Open
4.0.19	GENERAL	8/19/2022	PMA did not see on the drawings and does not believe there are chimneys proposed for NEMT but ask DRA to confirm	DRA		Open
4.0.20	A1-0-5	8/19/2022	Roof Hatch is confirmed for A roof (and presumably this is access to B roof), but asks DRA to review and confirm access to general roofs area for C/D is based off doorway off main staircase in NE portion of the building	DRA		Open
4.0.21	A1-2-1A	8/19/2022	Please advise on access to green roof above cafeteria	DRA		Open
4.0.22	A1-2-1A to A1-2-1D	8/19/2022	While unrelated to installation of roof, layouts for future roof areas that are to receive solar panels needs to be provided/indicated. Potentially background hatch indicating future areas to receive PVs?	DRA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
4.0.23	GENERAL	8/19/2022	DRA to review if gutters/heat trace is required along roof edges that overhang areas around the building to avoid icicles in winter/potential impalement situation	DRA		Open
4.0.24	A2-0-1 to A2-1-8	8/19/2022	Building elevations are missing major mechanical equipment/any potential rooftop structure hiding mechanical units	DRA		Open
4.0.25	A2-0-1 to A2-1-9	8/19/2022	Building elevations need to incorporate control/expansion joints in section views	DRA		Open
4.0.26	A2-2-1	8/19/2022	Typ. science lab elevation needs to include notations for wall monitor/markerboards/tackboards/appliances	DRA		Open
4.0.27	GENERAL	8/19/2022	RCPs needs cover sheet or legend on first drawing indicating each fixture (smoke sensor, lighting pendant, sprinkler head, fans, supply/return grilles, FA strobes, etc.)	DRA		Open
4.0.28	A8-1-0C	8/19/2022	RCPs on this level missing ceiling lighting layout for most spaces (typ.)	DRA		Open
4.0.29	A8-1-0C	8/19/2022	RCP material for miscellaneous rooms missing (Boiler Room, Elect. Main, Metal Fab, etc.)	DRA		Open
4.0.31	A1-0-1	8/19/2022	It appears the Lower Level Plan should note "Area C & D".			Open
4.0.32	A1-1-0C, A1-1-0D & TYP	8/19/2022	Title under floor plan and highlighted building key plan appear that they need to be updated to reflect Area C lower level. See A1-1-0D for similar issue. Can DRA review all floor plan titles and highlighted building key plans match?	DRA		Open
4.0.33	A8-1-0C	8/19/2022	In general, most RCPs in most areas on this drawing need to be progressed in next update to show general lighting layout, fire protection heads, mechanical information (think classroom fans). Some RCPs in specific rooms/hallways have ceiling heights but others are missing	DRA		Open
4.0.34	A8-1-0D	8/19/2022	Auto Tech. missing ceiling height	DRA		Open
4.0.35	A8-1-0D	8/19/2022	In general, most RCPs in most areas on this drawing need to be progressed in next update to show general lighting layout, fire protection heads, mechanical information (think classroom fans), miscellaneous devices, etc. Some RCPs in specific rooms/hallways have ceiling heights but others are missing	DRA		Open
4.0.36	A8-1-1A	8/19/2022	Lobby ceiling material that transitions into corridor needs detail to show transition	DRA		Open
4.0.37	A8-1-1A	8/19/2022	Cafeteria ceiling material changes needs detail section view highlighting transition	DRA		Open
4.0.38	A8-1-1A through A8-1-1D	8/19/2022	In general, most RCPs in areas on this drawing need to be progressed in next update to show fire protection heads, mechanical information (think classroom fans), miscellaneous devices, etc. Most RCPs in specific rooms/hallways have ceiling heights but others are missing	DRA		Open
4.0.41	A8-1-1C	8/19/2022	Transition detail showing condition of corridor ceiling into opening prior to Auditorium entrance required	DRA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
4.0.43	A8-1-2A through A8-1-2D	8/19/2022	In general, most RCPs in areas on this drawing need to be progressed in next update to show lighting layout, fire protection heads, mechanical information (think classroom fans), miscellaneous devices, etc. Most RCPs in specific rooms/hallways have ceiling heights but other small rooms are missing (i.e. Storage)	DRA		Open
4.0.47	A8-1-3A through A8-1-3D	8/19/2022	In general, most RCPs in areas on this drawing need to be progressed in next update to show lighting layout, fire protection heads, mechanical information (think classroom fans), miscellaneous devices, etc. Most RCPs in specific rooms/hallways have ceiling heights but other small rooms are missing (i.e. Storage)	DRA		Open
4.0.48	A8-1-3A	8/19/2022	Special focus on ceiling heights/devices/lighting layout for Media Center need to be honed in on at next drawing set.	DRA		Open
4.0.51	A8-1-3C	8/19/2022	Special focus on ceiling heights/devices/lighting layout for Auditorium/Stage need to be honed in on at next drawing set.	DRA		Open
4.0.52	A8-1-3D	8/19/2022	Special focus on ceiling heights/devices/lighting layout for Gymnasium need to be honed in on at next drawing set.	DRA		Open
4.0.53	A8-1-4A through A8-1-4D	8/19/2022	In general, most RCPs in areas on this drawing need to be progressed in next update to show lighting layout, fire protection heads, mechanical information (think classroom fans), miscellaneous devices, etc. Most RCPs in specific rooms/hallways have ceiling heights but other small rooms are missing	DRA		Open
4.0.54	A6-2-1 to A6-2-3	8/19/2022	Most door schedules still need to reference Hardware set's that will go along with each door.	DRA		Open
4.0.55	A6-3-1 to A6-3-7	8/19/2022	Window/storefront/curtainwall details still needed for jamb/head details	DRA		Open
5.0 Equipment						
6.0 Theater						
7.0 Food Service						
8.0 Structure						
8.0.1	GENERAL	8/19/2022	Non-PV roof areas should have their steel designed accordingly to account for the load reduction.	EDG		Open
8.0.2	GENERAL	8/19/2022	No detail for the unique architectural feature of the roof structure of the Media Center. (at a minimum the peak of the roof)	EDG		Open
8.0.3	GENERAL	8/19/2022	No detail for the unique architectural feature of the roof structure of the Auditorium. (or no % slope shown that steel will be erected as)	EDG		Open
8.0.4	GENERAL	8/19/2022	Fireproofing to be said that it is required at the underside of structural decks at the roof level only.	EDG		Open
8.0.5	GENERAL	8/19/2022	All beams and columns should be sized. Columns are mostly sized by the schedules that pertain to each drawing, but beams could be sized more often for full clarity	EDG		Open
8.0.6	S1-1-4C	8/19/2022	Diagonal and horizontal bridging should indicate sizing	EDG		Open
8.0.7	S1-1-4C	8/19/2022	Framing around skylights should indicate sizing	EDG		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
8.0.8	S1-1-4D	8/19/2022	Diagonal and horizontal bridging should indicate sizing	EDG		Open
8.0.9	S2-0-1	8/19/2022	Sections to have title's to each box indicating what it relates too	EDG		Open
8.0.10	S2-0-2	8/19/2022	Sections to have title's to each box indicating what it relates too	EDG		Open
8.0.11	S2-0-3	8/19/2022	Sections to have title's to each box indicating what it relates too	EDG		Open
8.0.12	S3-0-1	8/19/2022	Sections to have title's to each box indicating what it relates too	EDG		Open
9.0 GeoTech						
10.0 Plumbing						
10.0.1	GENERAL	8/19/2022	Trap Primers are suggested for all floor drains.	BALA		Open
10.0.2	GENERAL	8/19/2022	Any under slab piping should show symbols and/or verbage/callouts that they are going "up"	BALA		Open
10.0.3	GENERAL	8/19/2022	No waterhammer arrestors are indicated in drawings	BALA		Open
10.0.4	GENERAL	8/19/2022	The line item of "provide wall hydrant" is this appropriate for the plumbing drawings? Assuming this means a wall hung fire hydrant?	BALA		Open
10.0.5	P1-0-0A	8/19/2022	Missing Hot Water lines to sinks in Servery	BALA		Open
10.0.6	P1-0-0A	8/19/2022	Missing Cold Water lines to sinks in Servery	BALA		Open
10.0.7	P1-0-0A	8/19/2022	Missing Gas lines to appliances in Servery	BALA		Open
10.0.8	P1-0-0A	8/19/2022	Bathrooms off Kitchen missing sinks	BALA		Open
10.0.9	P1-0-0A	8/19/2022	Bathrooms off Kitchen missing HW/CW lines	BALA		Open
10.0.10	P1-0-0A	8/19/2022	Toilets in bathroom missing water line connection	BALA		Open
10.0.11	P1-0-0A	8/19/2022	HW/CW lines missing to sink in Cosmetology Bathroom	BALA		Open
10.0.12	P1-0-0B	8/19/2022	Is there a code requirement that the Fire Protection service should be tagged to the Fire Protection subcontractor/drawings?	BALA		Open
10.0.13	P1-0-0B	8/19/2022	There is a circle not labeled in B102 "Plumb-Comp Air", is this a gas/oil interceptor? If so, should be labeled.	BALA		Open
10.0.14	P1-0-0B	8/19/2022	Should be a TY fitting at the meeting of piping from Gas/Oil separator and sanitary exit coming from HVAC Tech B103	BALA		Open
10.0.15	P1-0-0B	8/19/2022	Gas/Oil Separator fixture comes into the HVAC Tech B103 shop and does not connect to anything. Should have some sort of connection called out	BALA		Open
10.0.16	P1-0-0B	8/19/2022	Gas/Oil Separator fixture comes into the Electrical B104 shop and does not connect to anything. Should have some sort of connection called out	BALA		Open
10.0.17	P1-0-0B	8/19/2022	Cleanout should have correct identification symbol in Office B119	BALA		Open
10.0.18	P1-0-0B	8/19/2022	Sanitary drain piping to sinks are not complete. Includes shop sinks, Culinary Arts sinks, floor drains	BALA		Open
10.0.19	P1-0-0B	8/19/2022	Lack of floor drains in electrical and HVAC shop?	BALA		Open
10.0.20	P1-0-0C	8/19/2022	Should the sanitary line have TY's to branch off to each floor drain? Currently just the main shown, however the branches will also be under slab.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
10.0.21	P1-0-0C	8/19/2022	In automotive shop, there is a piece of pipe at the bottom of the drawing that leads to no where, from no where. BALA to confirm	BALA		Open
10.0.22	P1-0-0C	8/19/2022	Sanitary line is open ended in Auto Tech between 8.2 and 10 column lines. BALA to confirm	BALA		Open
10.0.23	P1-0-0C	8/19/2022	There are three symbols in the boiler room COOZ, one looks like a gas/oil interceptor - if so, should be labeled with piping included. Another symbol to the left of it that's a square, and another one to the left of that. Those are not labeled.	BALA		Open
10.0.24	P1-0-0D	8/19/2022	"Garage waste" line in Auto tech (between column lines 21.8 and 20.2) coming from the Gas/Oil interceptor is open ended, leading no where	BALA		Open
10.0.25	P1-1-0C	8/19/2022	There is 1 plumbing line shown to go to the plumbing fixtures in Auto Body TLT 579. Is this Domestic water, vents, or drains? All of these should be labeled and shown for each plumbing fixture.	BALA		Open
10.0.26	P1-1-0C	8/19/2022	Plumbing line that crosses horizontally through Weights Room and Related CR Room is not labeled or sized	BALA		Open
10.0.27	P1-1-0C	8/19/2022	Should there be a valve symbol shown in the line for "master compressed air shutoff for Auto Collision area"?	BALA		Open
10.0.28	P1-1-0C	8/19/2022	Should compressed air line be shown as run to paint booths? Currently shows a line going through only 1 booth.	BALA		Open
10.0.29	P1-1-0C	8/19/2022	"interior Hose Bib", water line should be shown for this?	BALA		Open
10.0.30	P1-1-0C	8/19/2022	Plumbing line that crosses horizontally through Metal Fab and goes into Tool Crib/Metal Fab Bathroom is not sized or labeled	BALA		Open
10.0.31	P1-1-0C	8/19/2022	Floor Drains are not labeled in Boiler Room	BALA		Open
10.0.32	P1-1-0C	8/19/2022	Sink P-3C does not show HW/CW lines to the sink.	BALA		Open
10.0.33	P1-1-0C	8/19/2022	None of the plumbing lines that go down the hallway from north to south are sized	BALA		Open
10.0.34	P1-1-0C	8/19/2022	None of the plumbing lines that go down the hallway from north to south are labeled, except for TW and TWR.	BALA		Open
10.0.35	P1-1-0C	8/19/2022	Boilers are not shown? This is major equipment that should be shown on the DD drawings, including the plumbing lines required to serve it	BALA		Open
10.0.36	P1-1-0D	8/19/2022	Plumbing lines down the hallway (drawing plan northwest) are not labeled or sized	BALA		Open
10.0.37	P1-1-0D	8/19/2022	Bathroom for the Auto Tech shop has a sink and a water fountain outside the bathroom, neither of those have plumbing lines run to it	BALA		Open
10.0.38	P1-1-0D	8/19/2022	Besides compressed air and storm drains, most of the piping is not labeled or sized	BALA		Open
10.0.39	P1-1-0D	8/19/2022	"8" storm dn" and "8" vent for radon mitigation" are pointing at the same pipe, should there be two arrows?	BALA		Open
10.0.40	P1-1-0D	8/19/2022	In Auto Tech, there are two floor drains - one next to P-8 and one in bathroom. Is that a sufficient amount of floor drains for an Auto Shop?	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
10.0.41	P1-1-1A	8/19/2022	No plumbing lines (hw/cw/vent/drain) shown to sink PX-1 in Duplicating 175 of media Center. All should be labeled and sized	BALA		Open
10.0.42	P1-1-1A	8/19/2022	Storm Drain line coming out of Media Center is going outdoors. BALA to confirm intent of Storm drain pipe outdoors on Level 1.	BALA		Open
10.0.43	P1-1-1A	8/19/2022	TLT 655 only has vent plumbing going into bathroom, all other water and drain requirements should be included. Same for adjacent bathroom TLT 656	BALA		Open
10.0.44	P1-1-1A	8/19/2022	No plumbing lines shown to ceiling hung water heater in TLT 656, as well as connecting that water heater to PX-1 in Duplicating	BALA		Open
10.0.45	P1-1-1A	8/19/2022	TLT 518 only has one plumbing line designated to this room	BALA		Open
10.0.46	P1-1-1A	8/19/2022	TLT 492 shows "8" ST" but is not pointing to a plumbing line	BALA		Open
10.0.47	P1-1-1A	8/19/2022	Carpentry shop - P-3b, P-5, and P-8 do not show any plumbing lines to it	BALA		Open
10.0.48	P1-1-1A	8/19/2022	Grease Trap actual fixtures are not established or indicated in Dishwashing 584. There should be identifiable fixtures that it is pointing to	BALA		Open
10.0.49	P1-1-1A	8/19/2022	Water lines to be shown to EWH 2's in Plumbing shop	BALA		Open
10.0.50	P1-1-1A	8/19/2022	Water lines to be shown to P-3B in plumbing shop	BALA		Open
10.0.51	P1-1-1A	8/19/2022	No plumbing lines shown to Dishwasher Room 530 or the sinks outside of the room.	BALA		Open
10.0.52	P1-1-1A	8/19/2022	No plumbing lines shown to Culinary Arts equipment	BALA		Open
10.0.53	P1-1-1B	8/19/2022	EWB 3's outside of TLT 507 are in the middle of the hallway and one of them is inside a wall.	BALA		Open
10.0.54	P1-1-1B	8/19/2022	Dashed line that leads to TLT593 and comes from TLT 641 (branches off headed towards HVAC Tech) is not labeled, sized or tied back to anything, just floating.	BALA		Open
10.0.55	P1-1-1B	8/19/2022	In the middle of Electrical Tech it notes "3" vent to extend to nearby fixtures". It doesn't seem like there are any fixtures nearby. BALA to confirm intent.	BALA		Open
10.0.56	P1-1-1B	8/19/2022	No floor drains shown in Plumbing shop, besides outside of Sink P-3B. BALA to confirm that is correct.	BALA		Open
10.0.57	P1-1-1B	8/19/2022	In HVAC Tech, there is "8" vent for radon mitigation" inside the Office 508. Please confirm that these should be located in column enclosures and not in middle of office space	BALA		Open
10.0.58	P1-1-1B	8/19/2022	Floor Drain to be labeled in Plumb Water Service Room 214	BALA		Open
10.0.59	P1-1-1B	8/19/2022	Floor drain to be labeled in Fire Pump Room 205	BALA		Open
10.0.60	P1-1-1B	8/19/2022	Item P-7 in the electrical shop has no plumbing lines roughed to it	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
10.0.61	P1-1-1B	8/19/2022	Item P-7 in the plumbing shop has no plumbing lines roughed to it	BALA		Open
10.0.62	P1-1-1C	8/19/2022	There is a dashed line that leads from TLT 600 to the chase of both TLT 606 and 607. This line is not labeled or sized and open-ended. This line also branches out to the doorway of Kitchen 605.	BALA		Open
10.0.63	P1-1-1C	8/19/2022	PX-1's in Kitchen 605, Dressing Room 123, Dressing Room 127, Creative Play 597 do not have all the plumbing lines run to them.	BALA		Open
10.0.64	P1-1-1C	8/19/2022	TLT 646 and 647 do not have all plumbing lines run to them. There is a pipe that is coming up through the chases but it seems that it is only 1 pipe - whether vent, HW, CW, or drain. Others are missing	BALA		Open
10.0.65	P1-1-1D	8/19/2022	Dashed line through Corridor 426 and it's associated branches are not labeled or sized.	BALA		Open
10.0.66	P1-1-1D	8/19/2022	Floor drain is not labeled in Shower 564	BALA		Open
10.0.67	P1-1-1D	8/19/2022	TLT 576, 89, 566, 572, 567, 565, 564, 553 and 552 do not have all plumbing lines run to them. There is a pipe that is coming up through the chases but it seems that it is only 1 pipe - whether vent, HW, CW, or drain. Others are missing	BALA		Open
10.0.68	P1-1-1D	8/19/2022	Exam Room 92, Exam Room 574, and Resting Room 90 has sinks in rooms, but no plumbing lines run to them.	BALA		Open
10.0.69	P1-1-1D	8/19/2022	TLT/Shower 566 does not have any floor drains. Typically rooms with showers have a floor drain. BALA to confirm this is correct.	BALA		Open
10.0.70	P1-1-2A	8/19/2022	Floor drains in Mechanical 281 are not labeled.	BALA		Open
10.0.71	P1-1-2A	8/19/2022	All PX-4 sinks in Science Labs/Prep Room's should have all plumbing lines designated to the fixtures	BALA		Open
10.0.72	P1-1-2A	8/19/2022	In the Mechanical Room - Besides the RD line and the CA line, the other two plumbing lines (for the biotech compressor and the line leading towards the north side of the room) are not sized or labeled	BALA		Open
10.0.73	P1-1-2A	8/19/2022	In Mechanical Room, there is no piping going to the Biotech vacuum pump and the biotech compressor tank.	BALA		Open
10.0.74	P1-1-3A	8/19/2022	Hosebib for TLT 477 is located inside a wall. Should be relocated to show inside bathroom.	BALA		Open
10.0.75	P1-1-4A	8/19/2022	TLT 253 has no sinks designated for this bathroom. BALA to confirm this is correct.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
10.0.76	P1-1-4A	8/19/2022	TLT 632 does not have the toilet or the sink labeled.	BALA		Open
10.0.77	P1-1-4A	8/19/2022	There is a dental seat that does not have PX-6 associated with it, like the others. While the PX-6 is there, it is in the middle of the room and over a normal desk. Should be relocated over the dental seat	BALA		Open
10.0.78	P1-1-4A	8/19/2022	Where it notes that "each dental seat shall receive..." those plumbing lines should have sizes associated	BALA		Open
10.0.79	P1-1-4B	8/19/2022	Two plumbing fixtures in Storage 459 should be labeled.	BALA		Open
10.0.80	P1-1-4C	8/19/2022	One of the roof drains is located on a skylight.	BALA		Open
11.0 Fire Protection						
11.0.1	GENERAL	8/19/2022	PMA notes Wakefield Fire Department Chief was happy with the progress of the drawings	BALA		Open
11.0.2	GENERAL	8/19/2022	Sprinkler coverage shown under stairs is suggested	BALA		Open
11.0.3	GENERAL	8/19/2022	If the "Collab" spaces that are off the main corridors have ceiling above that is at a lower elevation than Corridor ceiling, then sprinkler heads should be shown/considered	BALA		Open
11.0.4	GENERAL	8/19/2022	Any exterior "overhangs" should show concealed dry system sprinkler heads.	BALA		Open
11.0.5	GENERAL	8/19/2022	Any vestibules should be reviewed to see if sprinkler heads are required.	BALA		Open
11.0.6	FP1-1-3A	8/19/2022	To the right of the Collab Space 47, there is a sprinkler head shown, but only 1 and no others in this area. BALA to confirm intent.	BALA		Open
11.0.7	FP1-1-3A	8/19/2022	No Sprinkler heads shown in Stairwells	BALA		Open
11.0.8	FP1-1-3A	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.9	FP1-1-3B	8/19/2022	There is a sprinkler head shown in a chase, to the right of the Sped Tutorial room 82. BALA to confirm this is intent	BALA		Open
11.0.10	FP1-1-3B	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.11	FP1-1-3C	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.12	FP1-1-3D	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.13	FP1-1-4A	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.14	FP1-1-4B	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.15	FP1-1-4B	8/19/2022	Sprinkler lay out shown in PLTW/Engineering room, but not in outer adjacent rooms or any of the classrooms, offices, and utility rooms.	BALA		Open
11.0.16	FP1-1-4C	8/19/2022	Valves to be labeled on this drawing where FD valves are indicated	BALA		Open
11.0.17	FP1-1-4D	8/19/2022	Valves to be labeled in Stairway and northeast corner of this drawing	BALA		Open
11.0.18	FP1-1-MC	8/19/2022	Seems like there may be Fire Department valves in the corners of the east side of the drawings, should these be labeled?	BALA		Open
11.0.19	FP1-2-1A	8/19/2022	(2) Fire Department valves on the A Roof that are not labeled or called out on the eastern side of the drawings. BALA to confirm what these items are.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
11.0.20	FP1-2-1A	8/19/2022	(2) Fire Department valves called out on the A Roof. Is this feasible? BALA to confirm this is correct.	BALA		Open
11.0.21	FP1-2-1B	8/19/2022	(2) Fire Department valves located on the roof? Is this feasible? BALA to confirm this is correct.	BALA		Open
11.0.22	FP1-2-1C	8/19/2022	(3) Fire Department valves located on the roof? is this feasible? BALA to confirm that is correct.	BALA		Open
11.0.23	FP6-0-1	8/19/2022	Fire pump piping detail with bypass does not show pipe sizes	BALA		Open
12.0 HVAC						
12.0.1	GENERAL	8/19/2022	Registers/diffusers are not located on any plans. Per MSBA guide, ceiling diffusers/registers to be shown	BALA		Open
12.0.2	GENERAL	8/19/2022	Process piping is not shown on plan view, only on riser view. BALA to confirm that is correct	BALA		Open
12.0.3	GENERAL	8/19/2022	No ceiling height's shown on any plan views	BALA		Open
12.0.4	GENERAL	8/19/2022	All toilet rooms should have exhaust duct. BALA to confirm.	BALA		Open
12.0.5	M1-1-0D	8/19/2022	EUH in stair 3 and stair 6 are not labeled or called out	BALA		Open
12.0.6	M1-1-0D	8/19/2022	Welding booths (2) shown, but only 1 of them calls for exhaust ductwork.	BALA		Open
12.0.7	M1-1-0D	8/19/2022	Carbon Monoxide detectors to be labeled in the Auto Tech shop as it is a high risk for Carbon monoxide	BALA		Open
12.0.8	M1-1-1A	8/19/2022	EUH in Dry Storage is not labeled or called out	BALA		Open
12.0.9	M1-1-1A	8/19/2022	EUH in Receiving is not labeled or called out	BALA		Open
12.0.10	M1-1-1A	8/19/2022	Carbon Monoxide detectors to be installed in Receiving area?	BALA		Open
12.0.11	M1-1-1A	8/19/2022	Duct intersections around AHU-7 should show minimum ceiling height	BALA		Open
12.0.12	M1-1-1A	8/19/2022	There is an EUH in the Recycling Room that is not labeled.	BALA		Open
12.0.13	M1-1-1B	8/19/2022	There are "reducers/increasers" for changing ductwork size coming from AHU-4 to the 50" diameter and 60" diameter ductwork that span through the Electrical shop. However, the largest size of ductwork is shown, however what it reduces from is not sized.	BALA		Open
12.0.14	M1-1-1B	8/19/2022	Cosmetology and Theory CR have paragraphs pointing to them that are related to the Cafeteria. Please edit text for appropriate space	BALA		Open
12.0.15	M1-1-1B	8/19/2022	Ductwork in southwestern most portion of drawing (coming from Dry Storage) is not sized	BALA		Open
12.0.16	M1-1-1B	8/19/2022	EUH's to be labeled on this drawing	BALA		Open
12.0.17	M1-1-1B	8/19/2022	Are the two 72x72 intake lovers too close to the condensers?	BALA		Open
12.0.18	M1-1-1C	8/19/2022	EUH's to be labeled on this drawing	BALA		Open
12.0.19	M1-1-1C	8/19/2022	Mechanical item (rectangle) in Stair 4 is not labeled or sized	BALA		Open
12.0.20	M1-1-1D	8/19/2022	Ductwork is not sized in Corridor 661 (at the intersection of 16 column line and DD line)	BALA		Open
12.0.21	M1-1-1D	8/19/2022	In Stair 6 "provide wall mounted indoor VRF unit and connec to CU-2" there is not figure there to point to, should there be a symbol there?	BALA		Open
12.0.22	M1-1-1D	8/19/2022	Two mechanical units in Corridor 424 on western most portion of drawing is not labeled or sized.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
12.0.23	M1-1-1D	8/19/2022	Should EUH be in the Shower 552 (girls locker room) since it is in the Boys Locker Room Shower Room?	BALA		Open
12.0.24	M1-1-1D	8/19/2022	EUH's not labeled on the southern most portion of this drawing.	BALA		Open
12.0.25	M1-1-2A	8/19/2022	Ceiling height to be called out at Mechanical 281 where lots of ductwork intersect	BALA		Open
12.0.26	M1-1-2A	8/19/2022	Ceiling height to be called out at intersection of ductwork - for example: the 24x10 and the 36x14 intersenct in Corridor 440	BALA		Open
12.0.27	M1-1-2A	8/19/2022	Duct work in MC Office 118 is not labeled, besides the FCU. What are intentions of the two ductwork items in this room?	BALA		Open
12.0.28	M1-1-2A	8/19/2022	Mechanical units (linear diffusers?) in media center are not labeled.	BALA		Open
12.0.29	M1-1-2A	8/19/2022	Mechanical unit in Stair 2 to be labeled.	BALA		Open
12.0.30	M1-1-2A	8/19/2022	Mechanical unit to the east side of the KEF's is to be labeled.	BALA		Open
12.0.31	M1-1-2C	8/19/2022	if the round items in the northeastern portion of this drawing (Auditorium) are mechanical, they should be labeled and sized.	BALA		Open
12.0.32	M1-1-2C	8/19/2022	FCU's on west side of drawing are not labeled in the Depart Head Rooms or Conference Room 256	BALA		Open
12.0.33	M1-1-2C	8/19/2022	The ductwork inside the chase at the west side of the Upper Auditorium is not sized or deciphered if going up or down.	BALA		Open
12.0.34	M1-1-2D	8/19/2022	The ductwork inside the chase at the northern most part of this drawing is not sized or deciphered if going up or down.	BALA		Open
12.0.35	M1-1-2D	8/19/2022	The ductwork located in Corridor 622 is not sized.	BALA		Open
12.0.36	M1-1-2D	8/19/2022	BALA to confirm that the intent is to have 2 EUH's in the Gym Storage Room. Excessive for a storage room?	BALA		Open
12.0.37	M1-1-3A	8/19/2022	In the chase of the Science Lab, there are 3 ductwork risers that do not show the sizes and if they are going up or down.	BALA		Open
12.0.38	M1-1-3A	8/19/2022	The ductwork that serves the "Size 6 VAV's are not sized.	BALA		Open
12.0.39	M1-1-3B	8/19/2022	Where do 44x16 ductwork's end/where are they going? Intended to end in Storage Room 490 and CR 483?	BALA		Open
12.0.40	M1-1-3C	8/19/2022	Ceiling height to be called out in Mechanical 639 for an understanding of worst case what the ceiling may need to be at ductwork intersections	BALA		Open
12.0.41	M1-1-3D	8/19/2022	Mechanical unit in Corridor 425 (outside of Stair 3) is not labeled or designated.	BALA		Open
12.0.42	M1-1-3D	8/19/2022	None of the ductwork or mechanical equipment are labeled or sized. This is at the north portion of the drawings in the Mechanical Room 639 (outside of Stair 5).	BALA		Open
12.0.43	M1-1-CB	8/19/2022	ACCU and AC should be labeled with # designations in the Mechanical Stadium Elevator	BALA		Open
12.0.44	M1-1-CB	8/19/2022	Concession's building should have mechanical equipment labeled with # designations - EUH's, AC unit, and ACCU unit.	BALA		Open
12.0.45	M1-1-CB	8/19/2022	Concession's building should have show ductwork connections to ERV units as scheduled.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
12.0.46	M1-1-CB	8/19/2022	Ductowrk sizes are not specified that are intended for connection to ERV-5	BALA		Open
12.0.47	M1-1-LB	8/19/2022	Locker Room 1st floor units do not have # associated with it, mechanical units should be labeled and designated - all EUH's, one ACCU, and one AC unit.	BALA		Open
12.0.48	M1-1-LB	8/19/2022	Locker Room 2nd floor units should all be labeled - EUH's	BALA		Open
12.0.49	M1-1-LB	8/19/2022	FCU 18-1 and 18-6 are located on top of lockers. Should be relocated	BALA		Open
12.0.50	M1-1-LB	8/19/2022	Locker Room 1st floor - ductwork should make connections to the ERV or at minimum in the same room as unit.	BALA		Open
12.0.51	M1-1-MB	8/19/2022	There is a box that is east of a louver on the west side of the Garage, and that box is not labeled or designated	BALA		Open
12.0.52	M1-1-MB	8/19/2022	Fan is not labeled with a # designation.	BALA		Open
12.0.53	M1-1-MB	8/19/2022	Grille's to be shown (and associated ductwork & sizes) in the bay's	BALA		Open
12.0.54	M2-0-4	8/19/2022	Ductwork sizes shown on HRU 1 and 2, however not shown for HRU 3 and HRU 4	BALA		Open
12.0.55	M2-0-4	8/19/2022	Ductwork size shown on one of the branches of ductwork to RTU-1, however it is not shown on the other branch line.	BALA		Open
12.0.56	M2-0-4	8/19/2022	Ductwork supply/return to be clarified for RTU-1, as the arrows are conflicting as to what exactly is supply and what exactly is return	BALA		Open
12.0.57	M2-0-4	8/19/2022	There is a "SD" that is not assigned to anything to the left of the riser on RTU-1, that should be deleted as Smoke detectors are already captured.	BALA		Open
12.0.58	M2-0-4	8/19/2022	Ductwork sizes for RTU-2 and RTU-3 are not shown.	BALA		Open
12.0.59	M2-0-4	8/19/2022	For RTU-3, there is no duct smoke detector on the supply side of the ductwork. This is not typical compared to the other systems. BALA to confirm this is correct.	BALA		Open
13.0 Lighting						
14.0 Fire Alarm						
14.0.1	GENERAL	8/19/2022	Drawings/Specs to be updated to show local fire alarm systems for outbuildings per meeting with Wakefield Fire Department on 7/29/22.	BALA		Open
15.0 Electrical						
15.0.1	GENERAL	8/19/2022	If there are automatic flushers or faucets in bathrooms, they will require direct power and/or an outlet.	BALA		Open
15.0.2	GENERAL	8/19/2022	Label EUH's specific #'s	BALA		Open
15.0.3	GENERAL	8/19/2022	EUH's shown on E1-1-OC but not on E1-1-MD, specifically in Stairwells and Boiler Room	BALA		Open
15.0.4	GENERAL	8/19/2022	Power to all the hand dryers	BALA		Open
15.0.5	General	8/19/2022	Design team to review all overhang areas and determine with if gutter/heat trace is required to avoid potential impalment situation in winter with icicles forming on roof edge	BALA / DRA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
15.0.10	E0-1-2	8/19/2022	Digital Message board notes wiring to "Maintenance Building", suggest to be more specific in the Maintenance Building	BALA		Open
15.0.11	E0-1-3	8/19/2022	To the east side of the tennis courts, there is a handicap ramp that may need illumination for ADA	BALA		Open
15.0.12	E1-1-0C	8/19/2022	There is an outlet in Stairwell 7, but none in Stairwell 6. Confirm intent.	BALA		Open
15.0.13	E1-1-0C	8/19/2022	In Weight Room 0, there is no outlets on the western wall.	BALA		Open
15.0.14	E1-1-0C	8/19/2022	In Cust Workshop 147, there is no outlets in the room.	BALA		Open
15.0.15	E1-1-0C	8/19/2022	In General Supply 275, there is only two outlets at entrance. Being a long room, should there be an outlet at the far end wall?	BALA		Open
15.0.16	E1-1-0C	8/19/2022	One outlet in: IDF Room 216, Plumb Comp Air 211, Elev Mach 548, Elect Main Standby 277, Main Electric Room 279, Cust Storage 146 and Elect Voc 193. Confirm intent.	BALA		Open
15.0.17	E1-1-0C	8/19/2022	In Metal Fab Shop, there are only 2 outlets on knee wall in middle of room, seems like 5 pieces of equipment along this wall. Do they all not require outlets? If not, should there be any outlets on that other side of the wall?	BALA		Open
15.0.18	E1-1-0C	8/19/2022	In Metal Fab Shop, the two walls on the eastern side of the room (north and south walls) have a minimum length of 28' between the outlets. Southern most wall is longer. Confirm intent.	BALA		Open
15.0.19	E1-1-0C	8/19/2022	In Metal Fab Shop, there is an alcove south of the Argon Stor 608, that has no outlets.	BALA		Open
15.0.20	E1-1-0C	8/19/2022	Outlet in Stor 613 is located on a wall, can be mistaken later. Suggest rotating outlet or moving south a little.	BALA		Open
15.0.21	E1-1-0C	8/19/2022	In Office 578, there are only two duplex receptacles scheduled for an office scheduled for 4 people.	BALA		Open
15.0.22	E1-1-0C	8/19/2022	No Outlets on the wall that divides the Main Electric Room and the Boiler Room.	BALA		Open
15.0.23	E1-1-0C	8/19/2022	Conflict of doorway/wall where there are two outlets landing on a wall or door at the Tool Crib 611.	BALA		Open
15.0.24	E1-1-0D	8/19/2022	There is an EPO located outside of the Weights Room 0 and in Corridor 57. Not required in a corridor?	BALA		Open
15.0.25	E1-1-0D	8/19/2022	No Outlets shown in Office 615 of Auto Shop.	BALA		Open
15.0.26	E1-1-MC	8/19/2022	AC Units 2, 3, 4, 5 and 6 not shown.	BALA		Open
15.0.27	E1-1-MC	8/19/2022	EWB's now shown in Boiler Room	BALA		Open
15.0.28	E1-1-1A	8/19/2022	Principal's Office 172 has a meeting table with no outlets nearby. Sped Director Room 132 has one by their meeting table.	BALA		Open
15.0.29	E1-1-1A	8/19/2022	Sped Conference Room 133 has no outlets in Room.	BALA		Open
15.0.30	E1-1-1A	8/19/2022	Mail Room 173 has no outlets in Room or any outlets outside of Mail Room along the bathroom walls.	BALA		Open
15.0.31	E1-1-1A	8/19/2022	Conference Room 180 has no outlets in Room	BALA		Open
15.0.32	E1-1-1A	8/19/2022	Stair 1 has no outlets. Confirm that is intent.	BALA		Open
15.0.33	E1-1-1A	8/19/2022	Locker Room 525 has no outlets.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
15.0.34	E1-1-1A	8/19/2022	No outlets along the sink wall, just south of the Dry Storage Room 528. GFI?	BALA		Open
15.0.35	E1-1-1A	8/19/2022	No Outlets in Dishwash Room 530	BALA		Open
15.0.36	E1-1-1A	8/19/2022	There is an outlet in Vestibule 420, but no outlets in Vestibule of Main Entrance/Corridor 577	BALA		Open
15.0.37	E1-1-1A	8/19/2022	No outlets in Disposal Room 535. Confirm that is intent.	BALA		Open
15.0.38	E1-1-1A	8/19/2022	The two outlets in Locker 501 are located in lockers. To be relocated? Lockers 498 and 505 have no outlets.	BALA		Open
15.0.39	E1-1-1A	8/19/2022	Label electrical equipment south of Tool Crib 494	BALA		Open
15.0.40	E1-1-1A	8/19/2022	Office 491 - 3 quad outlets for 5 person Office. One of those outlets is a GFI, which is not required in dry space?	BALA		Open
15.0.41	E1-1-1A	8/19/2022	2 AC's in Plumb Comp Air 212, please confirm that is intent.	BALA		Open
15.0.42	E1-1-1A	8/19/2022	No outlets along back wall of Related CR 503. All outlets are mostly at front of room.	BALA		Open
15.0.43	E1-1-1A	8/19/2022	No outlets in Cafeteria	BALA		Open
15.0.44	E1-1-1A	8/19/2022	No power outlets at Cash Registers of Servery	BALA		Open
15.0.45	E1-1-1A	8/19/2022	No outlets in Servery at all	BALA		Open
15.0.46	E1-1-1A	8/19/2022	No outlets in Kitchen at all	BALA		Open
15.0.47	E1-1-1A	8/19/2022	No outlets in Dish Washing 584	BALA		Open
15.0.48	E1-1-1A	8/19/2022	No outlets in Receiving 66	BALA		Open
15.0.49	E1-1-1A	8/19/2022	No outlets in Recycling Room 145.	BALA		Open
15.0.50	E1-1-1A	8/19/2022	No outlets in Dry Storage 583	BALA		Open
15.0.51	E1-1-1A	8/19/2022	No outlets in Tool Crib 511	BALA		Open
15.0.52	E1-1-1B	8/19/2022	No GFI outlet at Electrical Shop sink in Locker Area 590	BALA		Open
15.0.53	E1-1-1B	8/19/2022	No outlets in Locker Area 590	BALA		Open
15.0.54	E1-1-1B	8/19/2022	Box that is south of LPH-1F and LP-1F should be labeled.	BALA		Open
15.0.55	E1-1-1B	8/19/2022	Both tool cribs for Electrical Shop have no outlets.	BALA		Open
15.0.56	E1-1-1C	8/19/2022	Corridor 621 - lack of outlets? Only one outlet on east side of hallway. An outlet on the southern portion of the decorative bench, but no outlets on northern side of bench	BALA		Open
15.0.57	E1-1-1C	8/19/2022	TLT 647 and TLT 646 should have GFI by the sink, currently on opposite wall	BALA		Open
15.0.58	E1-1-1C	8/19/2022	No outlets in Aud Storage 126	BALA		Open
15.0.59	E1-1-1C	8/19/2022	No outlets in Referee Room 707	BALA		Open
15.0.60	E1-1-1C	8/19/2022	No outlets in Auditorium 124 at all	BALA		Open
15.0.61	E1-1-1C	8/19/2022	No outlets on Stage 125 at all	BALA		Open
15.0.62		8/19/2022	Outlet needed for dishwasher in Kitchen 605	BALA		Open
15.0.63	E1-1-1C	8/19/2022	Creative Play 597 - duplex shown at sink, should be GFI. Another sink in this room with no outlet, should be GFI.	BALA		Open
15.0.64	E1-1-1D	8/19/2022	No outlets in Fitness Room's 0, 568 and 569.	BALA		Open
15.0.65	E1-1-1D	8/19/2022	EUH is not called out/indicated in Stair 3.	BALA		Open

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
15.0.66	E1-1-1D	8/19/2022	No outlets in Girls Locker 0, Boys Locker 0, Team Locker's 554, 559, 560, 561, 562 and 563	BALA		Open
15.0.67	E1-1-1D	8/19/2022	There is an EUH in Boys Locker Room Shower 564, but there is no EUH in Girls Locker Room Shower 552	BALA		Open
15.0.68	E1-1-1D	8/19/2022	There is a callout of a EUH in TLT 565, however there is no other EUH's in these sorts of bathrooms, as well as it seems to be pointing to a symbol that doesn't look like an EUH. To be confirmed	BALA		Open
15.0.69	E1-1-1MA	8/19/2022	The room to the north of the Cafeteria does not have any mechanical units?	BALA		Open
15.0.70	E1-1-1MA	8/19/2022	The southern most portion of the drawings, to the east of the Media Center, shows no indication of Mechanical units. To be completed.	BALA		Open
15.0.71	E1-1-2A	8/19/2022	No outlets in MC Office 118	BALA		Open
15.0.72	E1-1-2A	8/19/2022	There is (3) pieces of equipment (mechanical) that are not labeled/indicated in Science Prep Room	BALA		Open
15.0.73	E1-1-2B	8/19/2022	On the southeastern most portion of the drawing, there is an EUH that is located on the exterior of the building. Right next to that is an outlet that is on the exterior of the building. To confirm that is the intent. Not sure it would belong in Classroom either, as adjacent classrooms do not have an EUH.	BALA		Open
15.0.74	E1-1-2B	8/19/2022	No outlets in Conference Room 256	BALA		Open
15.0.75	E1-1-2B	8/19/2022	Should there be a second GFI outlet in TLT 650 if there is 2 sinks?	BALA		Open
15.0.76	E1-1-2B	8/19/2022	No outlets in Telcom 142	BALA		Open
15.0.77	E1-1-2B	8/19/2022	There is no pull down outlets in Computer Lab's 398 and 399, and the other computer labs have them. Please confirm this is correct. Also, no outlets on east wall of Room 399.	BALA		Open
15.0.78	E1-1-2B	8/19/2022	TLT 521 shows an outlet in a wall chase, to be relocated to sink and inside the room.	BALA		Open
15.0.79	E1-1-2B	8/19/2022	No outlet at Teacher's Desk in Classroom 400	BALA		Open
15.0.80	E1-1-2B	8/19/2022	No outlets in Office 401 and Marketing 441.	BALA		Open
15.0.81	E1-1-2C	8/19/2022	No outlets in Auditorium Controls Room	BALA		Open
15.0.82	E1-1-2D	8/19/2022	There are (2) EUH's serving the same room (Gym Storage 189) please confirm that is the intent. Does storage room need heat at all?	BALA		Open
15.0.83	E1-1-2D	8/19/2022	No mechanical units or outlets shown in the Gymnasium.	BALA		Open
16.0 Technology						
17.0 Programming						
Sheets						

Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
17.0.1	GENERAL	8/19/2022	Confirm additional lockers should not be included in case needed in future.	DRA		Open
17.0.2	GENERAL	8/19/2022	Verify all mounted compressed air is at least 48" AFF	DRA		Open
17.0.3	VOC-02 Automotive Collision	8/19/2022	Design of shop appears to have shifted appropriately in accordance with discussions held at 6/1/22 meeting with staff. Noting for record. At next meeting we should review: Storage access & blasting cabinet size.	No Action Req'd		Record
17.0.4	VOC-03 Auto Tech	8/19/2022	Design of shop appears to have shifted appropriately in accordance with discussions held at 6/2/22 meeting with staff (Provisions for EV, Diesel, exhaust for small engines, 2 tire changers). Noting for record.	No Action Req'd		Record
17.0.5	VOC-04 Business Office Tech.	8/19/2022	Bank - NEMT to confirm with Bank that the project may just provide a shell for them to fit out.	NEMT		Open
17.0.6	VOC-05 Carpentry	8/19/2022	It appears that the design of the shop has shifted significantly as a result of the 6/1/22 meeting with staff. Most changes appear to be in line with discussions (including space for 16-ft cuts, re-arranging equipment, and eliminating floor sweeps); however, can you please clarify why there are now 2 portable planers by the OH door? (Appear to be adding 1?) Also have we lost a row of storage?	DRA		Open
17.0.7	VOC-05 Carpentry	8/19/2022	Has NEMT confirmed that 11'-4" OH door is acceptable?	DRA/NEMT(?)		Open
17.0.8	VOC-05 Carpentry	8/19/2022	Has DRA contacted Dustpipe to discuss dust collection system design?	DRA		Open
17.0.9	VOC-06 Cosmetology	8/19/2022	Need to meet with Staff to review June plans	NEMT		Tracking
17.0.10	VOC-07 Culinary Arts	8/19/2022	NEMT staff pleased with layouts as of June 2022; next steps were for NEMT to review internally and get back to the team. Tracking here.	NEMT		Tracking
17.0.11	VOC-08 Dental Asstg	8/19/2022	Has NEMT followed up regarding the size, quantity, and number of A-dec chairs to be purchased outside of the project?	??		Open
17.0.12	VOC-08 Dental Asstg	8/19/2022	Please revise note directly above storage room to only point to chairs on Upper Classmen side for medical grade. School will only use Upper Classmen side in the future.	DRA		Open
17.0.13	VOC-08 Dental Asstg	8/19/2022	Has NEMT followed up regarding the Ultrasonic setup?	DRA		Open
17.0.14	VOC-08 Dental Asstg	8/19/2022	Can you verify how many students can witness demonstrations from X-ray room for next staff meeting? (We should also verify they are happy with flip of X ray and Storage rooms)	DRA		Open
17.0.15	VOC-09 Design & Visual Comm.	8/19/2022	It appears the existing 5,800lb HP Indigo digital press is now reflected as being brought to the new school. NEMT to follow up regarding viability of relocation / potential to trade-in.	NEMT		Tracking
17.0.16	VOC-09 Design & Visual Comm.	8/19/2022	PMA would like to request that DRA take another look at the reception counter / desk. NEMT staff provided "rendering" showing a curved reception counter at 6/1/22 design meeting.	DRA		Open



Item No.	Ref Drawing.	Date Opened	Review Comment	Action by	Comment Response	Status
17.0.17	VOC-11: Early Childhood Education	8/19/2022	PMA would like to continue discussions regarding emergency egress from rooftop playground in event of emergency.	DRA		Open
17.0.18	VOC-12: Electrical	8/19/2022	Please verify that power for all electrical booths need to be on a separate panel in next meeting with staff. Also PMA noted at the 6/2/22 meeting that the shunt trip breakers were not required if the EPOs can shut down the whole shop.	DRA		Open
17.0.19	VOC-13: Health Asstg	8/19/2022	Has NEMT confirmed details of 4 long term care beds they plan to bring as discussed at 6/2/22 staff meeting?	DRA/NEMT(?)		Open
17.0.20	VOC-13: Health Asstg	8/19/2022	Has NEMT sent Sim Man spec info as discussed at 6/2/22 staff meeting?	DRA/NEMT(?)		Tracking
17.0.21	VOC-13: Health Asstg	8/19/2022	Has NEMT followed up regarding grant for EKG machine? NEMT noted at 6/2/22 staff meeting that if grant is accepted, 2 EKG machines will be coming over.	DRA/NEMT(?)		Open
17.0.22	VOC-14: HVAC Tech.	8/19/2022	Team discussed maximizing unfinished scope at 6/1/22 design meeting, for students to finish. Can DRA clarify what is left "unfinished" for next design meeting?	DRA		Open
17.0.23	VOC-16: Plumbing & Pipefitting	8/19/2022	Soldering tables appear to have been removed?	DRA		Open
17.0.24	VOC-19 Marketing	8/19/2022	Lab - Can you confirm if sublimation machine is carried per staff request at 6/1/22 meeting?	DRA		Open